

Langhorne Manor Borough Stormwater Commission - Agenda
Monday, April 3, 2023 at 7:30pm – Borough Hall

1. Approve January meeting minutes

2. Financial Disclosure Forms – for 2022 (not 2023) - return to Borough Hall by May 1

3. RVE Updates:

- Staffing Changes: Edwin Van-Otoo, Nathan Belisario (Michael DeAngelis has left)
- April 11 Council meeting – RVE to present final plans / bidding docs for advertising
 - News article on LMB homepage
 - Will note on Living in Langhorne Manor FB page
 - Other ideas?

4. Comly Basin Updates

• Overall funding reminder:

Total estimated cost (original): \$453,515

Total estimated cost (revised 12/19/2022): **\$329,834**

Total remaining cost (updated 12/19/2022): \$275,834

Growing Greener grant: \$230,000

RDA grant (for use in 2023): \$125,515

TOTAL: **\$355,515**

• Timeline:

- Draft plans and bid docs sent by RVE to Borough Manager for review
- Advertise for bidding after 34/11 council meeting approval
- Complete construction by year-end 2023

• Other:

- Still working to revise Growing Greener grant reimbursement requests
 - bank account code from PA
 - Brightline issue
- More resident communication needed?
- Newsletter?
- **Plans to be presented by RVE at April 11 Council meeting – (please attend)**

5. Swale Project Updates

• Funding

- Total estimated cost: **\$707,286** (both swales)
- BCCD Dirt & Gravel / Low Volume Roads: **\$185,000** – Pine Street only (contract now received and signed)
 - BCCD grant money to be spent by 3/1/2024
 - 40% additional grant money can be applied for through BCCD
 - \$92,500 in advance / payments along the way / withhold \$55,500 until completion

- H2O grant – still waiting to hear – applied for \$471,524 – both swales
- HUD Community Development Block Grant – last minute application on 3/15/23 - applied for \$300,000

- Should we apply for additional grants? Growing Greener? RVE has timing in mind

- Timeline (updated/extended)
 - Finish design: May 2023
 - Bid project: end 2023 / early 2024
 - Construction: spring/summer/fall 2024
 - Complete project: end 2024/early 2025

6. Other –

- Overall timeline of long-term SWC commitment
- Middletown Township MS4 progress / Chubb Run
- SWC update in recent LMB newsletter
- ?????

7. Next meeting:

- Stay with quarterly?
- Monday July 17?